Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

Bill Type::1st & Final Bill

Date.....2023

Zone:BBMP,Yelahanka | Division:BBMP, Byatarayanapura | Sub-Division: Byatarayanapura

Bill Received No. | Dated | Divisional / Sub-Divisional | Cash Book Voucher No.....Dated.....

Schedule Docket No. | Head of Account: P3726, POW work | Job Code: 009-23-000016 | Est.Cost: Rs.15.00 Lakhs | INDENT NO.: 023280

Name of Work : Renovation of Chief Engineer Chamber in Yelahanka Zonel office Building in ward no. 09

Name of Contractor and Full Address: Sri. Siddesha, Contractor, No 141, 4th Main Road, Muniramanna Block, Ganganagara, Bangalore-560032

Reference to Agreement No. BBMP/EE/BTP/WO/200/2022-23 Date: 28.03.2023

Certified that the measurements were taken by me on: 26/6/23 and recorded of Pages 536225-32 of measurement Book No. 5363/19-20 and that work is satisfactorily executed.

S Siddesh
Contractor

Officer-in-charge of work

Certified that measurement were taken by me on 26/6/23 /2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Accont have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer,
Kodigehalli Sub Divisio
Yelahanka Zone, B.B.M.P.,
Bangalore.

1st & final →

1) Total value of work done or supplies made as per account within			
2) Deduct amount to be held in reserve being.....Percent Rs.....			
3) " Balance			
4) Deduct Payment:	ITB	1498600	00
	It	12700	00
a) Amount of previous payment as in the Office Cash Book Voucher	CGST	12700	00
No.....Dated.....S.D.No.....	SGST	12700	00
adjusted towards cash advance recovery of	CESS	12700	00
b) Payments cost store or other material supplied.	FSD	38100	00
Now made recovery of amount creditable to this /other work	CBF	1270	00
Amount paid on this bill Cheque/Cash.	LR	1430	00
5) Balance being unpaid value of work done held in reserve.			
6) Deduct cash advance made on the Office cash Book Voucher No.....			
dated .....less adjustments.			
Total Amount Adjusted -	Ded.	91600	00
7) Net amount due to or from Contractor unadjustments items.	Net payable	1407000	00
8) Advance to Contractor for materials brought to site (as detailed) within			
9) Value of Government materials supplied.			

P3726 (Escrow)

Received Rs.....(in words)... S Siddesh Contractor's Signature

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

Witness
1
2

Dated S Siddesh Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Head of Account Zonal public Works-POW works

Bill Passed for Rs. 1498600/-

Statutory Deductions Rs. 91600/- By Adjustment

Net Amount Paid Rs. 1407000/- By NEFT/RTGS

C/W 7/7/23

Account Superintendent
Byatarayanapura Division
BBMP

7/7/23

Executive Engineer
Byatarayanapura Division
BBMP

Sl. No.	Descriptions	Unit
1	Dismantling old plaster or skirting raking out joints and cleaning the surface for plaster including disposal of rubbish to the dumping ground to the appropriate disposal area as per direction of Engineer-in-charge.	sqm
2	Dismantling tile work in floors and roofs laid in cement mortar including stacking material to the appropriate disposal area as per direction of Engineer-in-charge. For thickness of tiles 10 mm to 25 mm.	sqm
3	Disposal of building rubbish / malba / similar unserviceable, dismantled or waste materials by mechanical means, including loading, transporting, unloading to approved municipal dumping ground or as approved by Engineer-in-charge to the appropriate disposal area.	Cum
4	Dismantling aluminium/ Gypsum partitions, doors, windows, fixed glazing and false ceiling including disposal of unserviceable material and stacking of serviceable material to the appropriate disposal area as per direction of Engineer-in-charge.	sqm
5	Removing white or colour wash by scrapping and sand papering and preparing the surface smooth including necessary repairs to scratches etc. complete as per specifications and as per directions of Engineer in charge.	sqm
6	Providing 12 mm cement plaster with cement mortar 1:6 (1 cement: 6 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.	sqm
7	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.	sqm
8	Painting with synthetic enamel paint of approved brand and manufacture to give an even shade :Two coats on new work after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Vol-2, Pg No.48 Item No 8.40 of PWD SR 2021-22)	sqm
9	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m^2) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Vol-2, Pg No.45 Item No 8.28 of PWD SR 2021-22)	sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	310.00	31.90	9889.00	310.00	9889.00	
-	-	91.00	40.70	3703.70 3704.00	91.00	3703.70 3704.00	
-	-	12.00	95.70	1148.40	12.00	1148.40	
-	-	39.00	30.80	1201.20	39.00	1201.20	
-	-	257.98	11.00	2837.78 2838.00	257.98	2837.78 2838.00	
-	-	310.64	222.20	69024.21 69025.00	310.64	69024.21 69025.00	
-	-	531.47	91.30	48523.21	531.47	48523.21	
-	-	531.47	99.00	52615.53	531.47	52615.53	
-	-	10.890	72.60	790.61 791.00	10.89	790.61 791.00	

Sl. No.	Descriptions	Unit
10	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. (Vol-2, Pg No.105 Item No 12.51 of PWD SR 2021-22)	Nos
11	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications. (Vol-2, Pg No.99 Item No 12.11 of PWD SR 2021-22)	cum
12	Providing and fixing flush door shutter made out of solid core block board type, well seasoned , chemicaly treated hard wood battens and internal frame with minimum 45 mm wide wooden frame alround door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door useing liquid phenol formaldehyde resin as per IS specifications 2202 (part-I) 1991. from manufacturer complete as per spcification. - 40mm thick both side teak (Vol-2, Pg No. 106 Item No 12.57.7 of PWD SR 2021-22)	sqm
13	Providing & fixing 30mm thick factory made rigid foam Prelam Panelled Door Shutters made from M.S. tube of 19x19mm, 19 gauge for stiles and 15x15mm for top & bottom rails, covered with heat moulded Prelaminated PVC C Channel of 5mm thick sheet & 30x50mm wide to form stiles & 5mm thick & 75mm wide Prelaminated PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M.S. frame, Sealed to the stiles & rails with PVC Designer beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75mm Aluminium hinges. -do- with both side prelam (Vol-2, Pg No. 106 Item No 12.55.1 of PWD SR 2021-22)	sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	4.00	1633.50	6534.00	4.00	6534.00	
-	-	0.15	99432.30	14915.00 14914.85	0.15	14915.00 14914.85	
-	-	5.78	4246.00	24541.88 24542.00	5.78	24541.88 24542.00	
-	-	1.42	4183.00	5940.00 5939.86	-	5940.00 5939.86	

Sl. No.	Descriptions	Unit
14	Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mmheight with reinforcement of 1mm thickness and Sash with overall size of 39mmx 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware& Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm-2.5mm. Maximum possible size – 2419mm x 2200mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) (Vol-2, Pg No.112 Item No 12.90 of PWD SR 2021-22)	sqm
15	Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the ventilator frame. The frame having overall size of 39mm x 39mm with GI reinforcement of 1mm thickness. Louver clip in Aluminium (powder coated in white) will be used on the frame along with plastic parts for fixing the 4 mm pin head glass. Wall thickness of frame shall be 2mm.Maximum possible size – 1000mm x 1000mm.(The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) (Vol-2, Pg No.110 Item No 12.85 of PWD SR 2021-22)	sqm
16	Providing and fixing 1st quality ceramic glazed floor tiles conforming to IS : 15622 (thickness to be specified by the manufacturer) of approved make in all colours, shades except burgundy, bottle green, black of any size as approved by Engineer-in-Charge in skirting, risers of steps and dados over 12 mm thick bed of cement Mortar 1:3 (1 cement: 3 coarse sand) and jointing with grey cement slurry @ 3.3kg per m2 including pointing in white cement mixed with pigment of matching shade complete. (Vol-2, Pg No.60 Item No 9.10 of PWD SR 2021-22)	sqm
17	Providing skirting, dadooing, rises of steps with white glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. (Vol-2, Pg No.65 Item No 9.38 of PWD SR 2021-22)	sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	10.14	7964.00	80754.96 80755.00	10.14	80754.96 80755.00	
-	-	0.36	5357.00	1929.00 1928.52	0.36	1929.00 1928.52	
-	-	3.36	691.90	2325.00 2324.78	3.36	2325.00 2324.78	
-	-	13.76	2159.30	29712/= 29711.97	13.76	29712/= 29711.97	

Sl. No.	Descriptions	Unit
18	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge. ** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent. (Vol-2, Pg No.63 Item No 9.24 of PWD SR 2021-22)	sqm
19	Providing and laying vitrified floor tiles in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS: 15622, of approved make, in all colours and shades, laid on 20mm thick cement mortar 1:4 (1 cement : 4 coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including grouting the joints with white cement and matching pigments etc., complete.. Size of Tile 600x600 mm	sqm
20	Providing and fixing aluminium work for doors, windows, ventilators and partitions with extruded built up standard tubular sections/ appropriate sections and other sections of approved make conforming to IS: 733 and IS:1285, fixing with dash fasteners of required dia and size, including necessary filling up the gaps at junctions, i.e. at top, bottom and sides with required EPDM rubber/ neoprene gasket etc. Aluminium sections shall be smooth, rust free, straight, mitred and jointed mechanically wherever required including cleat angle, Aluminium snap beading for glazing / paneling, C.P. brass / stainless steel screws, all complete as per architectural drawings and the directions of Engineer-in-charge. (Glazing, paneling and dash fasteners to be paid for separately) :For Fixed Portion: Powder coated aluminium (minimum thickness of powder coating 50 micron) including cost of materials, labour, usage charges of machinery complete as per specifications. (Vol-2, Pg No.86 Item No 11.35.1.2 of PWD SR 2021-22)	sqm
21	Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with specials of standard make and mosquito proof coupling of approved municipal design complete, including painting of fittings and brackets, cutting and making good the walls and floors wherever required : W.C. pan with ISI marked black solid plastic seat and lid (Vol-2, Pg No.123 Item No 14.3.2 of PWD SR 2021-22)	each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	73.62	3169.10	233309.14	73.62	233309.14	
		58.52	1207.80	70680.46	58.52	70680.46	
-	-	961.08	426.80	410188.94	961.08	410188.94	
-	-	1.00	5390.00	5390.00	1.00	5390.00	

Sl. No.	Descriptions	Unit
22	Providing and fixing wash basin with C.I. brackets, 15 mm C.P. brasspillar taps, 32 mm C.P. brass waste of standard pattern, including painting of fittings and brackets, cutting and making good the walls wherever require: White Vitreous China Flat back wash basin size 550x 400 mm with single 15 mm C.P. brass pillar tap (Vol-2, Pg No.125 Item No 14.7.4 of PWD SR 2021-22)	each
23	Providing and fixing white vitreous china pedestal for wash basin completely recessed at the back for the reception of pipes and fittings. (Vol-2, Pg No.125 Item No 14.8 of PWD SR 2021-22)	each
24	Supplying heavy gauge PVC Conduit Pipe ….dia ....mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary. 19/20mm dia 2mm thick (P No 2 ; I No 1.3.1)	Mtr
25	25mm dia 2mm thick (P No 2 ; I No 1.3.2)	Mtr
26	Supplying and fixing PVC/metal conduit Deep junction box 25mm deep junction box(P No 3 ; I No 1.5.2)	No
27	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall(P No 3 ; I No 1.7.1)	Mtr
28	upto 50mm conduit CC floor(P No 3; I No 1.7.2)	Mtr
29	Supplying PVC/GI flexible conduit pipe…mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of thepi pe terminated completely 25mm (P No 3 ; I No 1.9.2)	Mtr
30	Supplying And Fixing Metal Fan Box with Round Hook.(P.N0 3,1.12)	No
31	Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. Short point upto 3Mtr from tapping point to out let via switch (P No 5 ; I No 2.2.1)	Pts
32	Medium point above 3M. upto 6M from tapping point to out let via switch (P No 5 ; I No 2.2.2)	Pts
33	Long point above 6Mtr. upto 10M from tapping point to out let via switch (P No 5 ; I No 2.2.3)	Pts
34	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches (P No 5 ; I No 2.2.4)	Pts

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	1.00	2134.00	2134.00	1.00	2134.00	
-	-	1.00	1501.50	1502.00 1501.50	1.00	1501.50 1502.00	
-	-	80.00	51.00	4080.00	80.00	4080.00	
-	-	80.00	54.00	4320.00	80.00	4320.00	
-	-	30.00	47.00	1410.00	30.00	1410.00	
-	-	55.00	21.00	1155.00	55.00	1155.00	
-	-	55.00	38.00	2090.00	55.00	2090.00	
-	-	5.00	28.00	140.00	5.00	140.00	
-	-	7.00	85.00	595.00	7.00	595.00	
-	-	5.00	160.00	800.00	5.00	800.00	
-	-	4.00	250.00	1000.00	4.00	1000.00	
-	-	20.00	375.00	7500.00	20.00	7500.00	
-	-	10.00	475.00	4750.00	10.00	4750.00	

Sl. No.	Descriptions	Unit
35	Three outlet in a row, above 6Mtr upto 10Mtr from tapping point to out let via switches (P No 6 ; I No 2.2.5)	Pts
36	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 1 sqmm (P.No. 5, I.No.2.3.1)	Mtr
37	1.5 sqmm (P.No. 5, I.No.2.3.2)	Mtr
38	2.5 sqmm (P.No. 6, I.No.2.3.3)	Mtr
39	4 sqmm (P.No. 6, I.No.2.3.4)	Mtr
40	6 sqmm (P.No. 6, I.No.2.3.5)	Mtr
41	10 sqmm (P.No. 6, I.No.2.3.6)	Mtr
42	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 6Way(P.NO 9,3.4.3)	No
43	8Way(P.NO 9,3.4.4)	No
44	10-12Way(P.NO 9,3.4.5)	No
45	16-18Way(P.NO 9,3.4.6)	No
46	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 6 Module(P.NO 9,3.5.3)	No
47	8 Module(P.NO 9,3.5.4)	No
48	12 Module(P.NO 9,3.5.5)	No
49	16-18 Module(P.NO 9,3.5.6)	No
50	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps one way.(P.NO 10,3.6.1)	No
51	Stepped Fan Regulator.(P.NO 10,3.6.4)	No
52	16Amps one way switch (P.NO 10,3.6.8)	Kgs
53	32Amps DP switch (P.NO 10,3.6.10)	No
54	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 6-32 Amps SP. (P.No.27, I.No.5.17.1)	No
55	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door 6 way TPN (P.No.28, I.No.5.18.10)	No

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	5.00	675.00	3375.00	5.00	3375.00	
-	-	500.00	14.00	7000.00	500.00	7000.00	
-	-	1000.00	20.50	20500.00	1000.00	20500.00	
-	-	100.00	32.00	3200.00	100.00	3200.00	
-	-	50.00	45.00	2250.00	50.00	2250.00	
-	-	10.00	70.00	700.00	10.00	700.00	
-	-	20.00	115.00	2300.00	20.00	2300.00	
-	-	1.00	125.00	125.00	1.00	125.00	
-	-	5.00	145.00	725.00	5.00	725.00	
-	-	5.00	165.00	825.00	5.00	825.00	
-	-	2.00	180.00	360.00	2.00	360.00	
-	-	1.00	175.00	175.00	1.00	175.00	
-	-	5.00	200.00	1000.00	5.00	1000.00	
-	-	5.00	230.00	1150.00	5.00	1150.00	
-	-	2.00	270.00	540.00	2.00	540.00	
-	-	108.00	70.00	7560.00	108.00	7560.00	
-	-	7.00	290.00	2030.00	7.00	2030.00	
-	-	3.00	115.00	345.00	3.00	345.00	
-	-	5.00	182.00	910.00	5.00	910.00	
-	-	10.00	434.00	4340.00	10.00	4340.00	
-	-	1.00	3330.00	3330.00	1.00	3330.00	

Sl. No.	Descriptions	Unit
56	Supplying ..... amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 100Amps 4x30x6mm Aluminium Strips(P.No.30, I.No.5.40.1)	Mtr
57	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat … with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 50x50x6mm (P.No.30, I.No.5.41.2)	Mtr
58	40*40*6mm (P.No.30, I.No.5.41.1)	Mtr
59	50X100X50X6mm C channel (P.No.30, I.No.5.41.4)	Mtr
60	Fabricating supplying and mounting MS box made out … SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete. 14SWG (P.No.30, I.No.5.42.1)	Sqcms
61	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete.15" Sweep (P.No.46 I.No 7.2.2)	No
62	Supplying of Ceiling Fan with Capacitor rating As per guideline of BEE 5 star rating and IS:374/79 and also comply with IS:1709/1984 with latest amendment, Rated voltage 220 V/ 50 Hz, Rated power input 48 W +/- 10 %, Rated current As per IS:374/79, Rated power factor 0.9 lagging(min), Rated speed 350 +/- 10% RPM, Rated air delivery 210 +/- 10% Cubic Meter Minimum, Rated service value ≥ 4.2 CMM / Watt, Three Blades of blade leaf 1.05mm thick Aluminium Alloy sheet, Class B motor insulation,Bearing Two ball bearings, Top 6202, Bottom 6201 , as per IS specification, Motor wdg. Temp rise Shall not exceed 75 degC over and ambient of 40 0C by resistance method at 245Volts, Insulation resistance Shall not be less than Two Mega Ohms (2 M Ohms), Leakage current Should not exceed 210Micro Amp, Power input, watt& current , Air Delivery & Fan Speed as per IS:374/1979 with latest amendment, 2 year manufacturer Warranty 48" Sweep 5 Star (1200mm)(P.No.46 I.No 7.4.1)	No
63	Supplying of .....feet - PVC Batten with integrated LED tube.....W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50/60Hz & Power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition. LED light fighting 1 x 4' - 20/22w(P.No.64 I.No 12.3.2)	No

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	3.00	2050.00	6150.00	3.00	6150.00	
-	-	3.00	330.00	990.00	3.00	990.00	
-	-	3.00	255.00	765.00	3.00	765.00	
-	-	3.00	630.00	1890.00	3.00	1890.00	
-	-	125000.00	0.40	50000.00	0.40 #######	50000.00	
-	-	1.00	4000.00	4000.00	1.00	4000.00	
-	-	8.00	2900.00	23200.00	8.00	23200.00	
-	-	20.00	375.00	7500.00	20.00	7500.00	

Sl. No.	Descriptions	Unit
64	Fixing all types and all capacities of fluorescent / false ceiling/ spot light / CFL / LED fittings indoor on the wall / ceiling /rafters / girders using 23/0.0076" twin twisted PVC insulatedwires, required Nos of round blocks and clamps.(P.NO.79,14.7.1)	No
65	Fixing a ceiling / wall mounting fan of all capacities and all types, with necessary clamps and 'S' hook made out of 15mm dia MS rod, with 5 amps. ceiling rose of approved quality with necessary length of 23 / 0.0076 inch PVC insulated twin twisted wire of approved quality, mounted on a suitable size wooden board and wired.(P.NO.80,14.9)	No
66	Extra length of GI pipe of class B 19mm dia for down rod..(P.NO.80,14.10)	No
67	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts and 5 amps. ceiling rose with sufficient length of 23 / 0.0076 inch PVC insulated twin core wire..(P.NO.80,14.12)	No
	Sub Total	
	18% Applicable GST	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	20.00	110.00	2200.00	20.00	2200.00	
-	-	7.00	260.00	1820.00	7.00	1820.00	
-	-	7.00	160.00	1120.00	7.00	1120.00	
-	-	1.00	400.00	400.00	1.00	400.00	0
				1270204.00		**1270204.00**	1270000.00
				228637.00		**228637.00**	228600.00
				1498841.00		**1498841.00**	1498600.00

1270295/-

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.